



Project Information

Project Number:

MT FLAP PARK 34(2)

FHWA Contact:

Jim Jozovich
Project Engineer
james.jozovich@dot.gov
360-784-4456
1220 38th St N
Great Falls, MT 59106

Project Partners:

Park County, Montana
Custer Gallatin National Forest

Contractor:

Riverside Contracting, Inc.
7116 Cowboy Way
Billings, MT 59808

Notice to Proceed:

07/1/2024

Fixed Completion Date:

10/25/2024

Project Description:

This project will reconstruct 13.97 miles of Shields River Road to include full depth reclamation, aggregate base, 3-inches of new asphalt surfacing, new pavement markings and 3,550 feet of new guardrail.



U.S. Department
of Transportation

**Federal Highway
Administration**

SHIELDS RIVER ROAD

Surface Improvements in Park County Montana

Current Construction Activities:

August 23, 2024

Construction operations started this week on the Shields River Road Surface Improvement Project in Park County, Montana. Construction this past week included hauling, placing and grading of Aggregate Base from the Jct. with US Hwy 89 to approx. milepost 2.

Upcoming Construction Activities:

Reclaimer will begin pulverizing roadway at Jct. of US Hwy 89. Aggregate placement will continue from milepost 2 working north. 43,800 tons of aggregate base is scheduled to be hauled from Livingston to the project over the next several weeks. **Please be careful and watch for large trucks hauling gravel in the area.**



Placing base aggregate near Flathead Creek Br.

Images By: FHWA

Work Schedule:

Monday- Friday, 7:00 am - 5:00 pm

Delays and Closures: (Please Have Patience During Construction)

Delays: Alternating, pilot car and flagger-controlled, single lane closures can be expected between 7 AM and 5 PM, Monday through Friday.



Project Website: <https://highways.dot.gov/federal-lands/projects/mt/flap-park-34-2>

Western Federal Lands Highway Division